Approved For Release 2001/05/11 : CIA-RDP78-06505A000800090004-6 6-1-67

Jack.

1. Project-scope appears to be limited to construction of a base building (25'-8" W x 61' L x 18'-8" H) structural concrete frame with concrete block non-bearing walls. Also certain trenching, plastering (inside and outside) 1", construction of 5 generator bases, installation of openings for air cooling, placement of steel louvres, installation of 2 steel doors (9' x 8'3"), gutters and windows. Modifications to existing building appear to be limited to leveling the floor.

2. N/C items specified:

a. painting

b. installation of lights

Approved For Release 2001/05/11 : CIA-RDP78-06505A000800090004-6

Approved For Release 2001/05/11 : CIA-RDP78-06505A00[redacted] 25X1A

3. The submission from [redacted] to select on the following items:

a. electrical wiring (technical and lighting)
b. exterior electrical service
d. Generator purchase and installation
e Switch gear for 5 generators of unspecified size
f. transformers.
g. fuel oil system
h. hardware (not too important)
i. water service to the building
j. paving

4. Depending on the size of the generators this project could cost upto $120,000 I would say.

25X1A

5. Based on above does Comms have a problem re. project approval?

Approved For Release 2001/05/11 : CIA-RDP78-06505A0008[redacted]